EXTENSION OF TIME PROPOSAL

Sl.No	Item	Description
1	Name of Work	Development Of Water Fountain Civil Works At Proposed Mallasandra Park in Mallasandra Ward No.13 Shettyhalli Sub Division.
2	Estimate Cost	100 .00 Lakhs
3	Job Code	013-17-000072
4	P-Code	P2415
5	A S No.	BBMP/EE/PD/AS/06/17-18 Dt:23.09.18
6	T.S. No	BBMP/CE/DZ/TS/130/17-18 Dt:25.09.18
7	Work Order /Aggreement NO.	BBMP/PD/WO/31/2017-18 Dt:08.02.18
8	Tender Premium	S.R.
9	Stipulated Time for completion of work	180 days
10	Targeted Monthly Progress	-
11	Progress Achived Till date	
12	Reasons of delay	Land dispute @ Mallasandra Sy No 33. for the above reason work delayed
13	Time Extension Requsted	119 days
14	Assistant Executive Engineer's Recommendation	Recommended
15	Executive Engineer's Recommendation	Extension may be granted for delay (119-51) 69 days at Rs 50/day amounting to Rs 3450/- Levy nominal penalty.
16	Superintending Executive Engineer's Recommendation	Recommended for extension is permitted
17	Chief Engineer's Recommendation	
18	Time Extension Granted	ಮುಖ್ಯ ಅಭಿಯಂತರರು ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು
19	Conditions imposed if any	

Asst. Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

Executive Engineer

EXECUTIVE ENGINEER (Project)
Project Division
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-73.

Scanned by CamScanner